

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to road & drain at 18th Main Depot Muniswamappa Layout K.G halli and Surrounding area in Ward No.12 Shettyhalli, Shettyhalli Sub Division
2	Amount of Work Portion	
3	Estimated Cost	49,92,868.74
4	Name of Contractor	50.00 Lakhs
5	Agreement No	Executive Engineer, KRIDL
6	No and date under which work order issued	BBMP/EE/DD Ag No. 326/17-18 Date: 22-03-2018
7	Time limit originally fixed for completion	BBMP/EE/DD/WO/326/2017-18 Date: 22-03-2018
8	Date of application by the contractor for granting extension of time	90 Days
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	Nil
	ii)	
	Work carried out by the contractor during the original period stipulated in the contract	Nil
	Work carried out during 1st extension	Nil
	Work carried out during 2nd extension	Nil
	Time now applied for	
	Date of recommending time limit applied for	Days
	Whether the original application of the contractor is enclosed.	Yes
	Balance of work remaining to be done	-
	Probable time required for completion of remaining work	-
	Cost of work charged establishment charged on the work after the expiry of original period.	Nil
	Whether notice as per clause of contract has been issued.	No
	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB cauvery and Sanitary Pipeline work the above work delayed. Hence EOT is recommended for sanction with minimum penalty.
	Remarks of the EE with the daily rate of penalty proposed	Recommended for time extension with penalty

Assistant Engineer

Executive Engineer
Dasarahally Division, BBMP.

Assistant Executive Engineer

Shettyhalli Sub Division,
BBMP, Bangalore

Chief Engineer
Dasarahally Zone, BBMP
Bangalore